BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of Ward Office additional works, Furniture etc in Ward No: Byatarayanapura
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	Sri.S.K.Keshava Murthy
4	Amount of Contract	Rs.8747273.00
5	Agreement No	175/2020-21
6	No. and date under which the work order has been issued	175/2020-21 Dated: 05-01-2021
7	Time limit originally fixed for completion	09 months
8	Date of application by the contractor for granting extension	30-09-2021
9	Date of receipt of application in the sub-division office	30-09-2021
10	Extension granted if any:	-
	1. From	-
	2. To	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs7211046.00
14	Time now applied for	upto 04-10-2021 to 15-04-2023
15	Date of recommending time limit applied	15-04-2023
16	Whether the original application of contractor is enclosed	Yes

Scanned by TapScanner

17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	15-04-2023
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty.
22	Recommendation of Executive Engineer	Since, due to Covid-19 Lockdown there is a delay in completion of work Now, EOT may be accorded till 15-04-2023 without levying any penalty.

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner